


























2018-BZ-001\_2021-01-21

Nr.		Vorgangsname	Paket	Dauer	Anfang	Ende	Gantt-Diagramm																																			
							Hälfte 1, 2021					Hälfte 2, 2021					Hälfte 1, 2022					Hälfte 2, 2022					Hälfte 1, 2023					Hälfte 2, 2023										
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1		 LPH 1-4_Baugesuch		135 Tage	Don 21.01.21	Don 29.07.21																																				
2		 LPH 5 nach Freigabe Finanzierung		280 Tage	Mon 01.11.21	Mon 28.11.22																																				
3		 LPH 6 -7	P1	80 Tage	Mon 07.02.22	Mon 30.05.22																																				
4		 Abbruch Bestand		50 Tage	Mon 04.04.22	Mon 13.06.22																																				
5		 LPH 8 Bauzeit		380 Tage	Mon 04.07.22	Mon 18.12.23																																				
6		 LPH 6 -7	P2	50 Tage	Mon 04.07.22	Mon 12.09.22																																				
7		 LPH 6 -7	P3	50 Tage	Mon 03.10.22	Mon 12.12.22																																				
8		 LPH 6 -7	P4	50 Tage	Mon 02.01.23	Mon 13.03.23																																				
9		 Übergabe		5 Tage	Mon 18.12.23	Mon 25.12.23																																				
10																																										
11																																										
12		 P1:Abbruch,Rohbau,Gerüst,Zimmermann,Aufzug,HLSE																																								
13		 P2:Glaser,Sonnenschutz,Flaschner,Dachabdichtung																																								
14		 P3:Ausbau1																																								
15		 P4:Ausbau2																																								